NEWZ/BBMP/PDDZ/2019-20

Date:-12-07-2019

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Ward office in Mallasandra Sy.No-33 in Ward No-13, Project Sub Division Dasarahalli Zone			
Item No	Description of work	Unit	Qty
1	Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of thorney	Sqm	180.00
2	Excavation for road way in all types of soil by mechanical means including cutting and pushing the earth to site of embankment including trimming bottom and side slopes	cum	36.00
3	Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of	cum	94.00
4	Construction of sub-grade and earthen shoulders with approved material Gravel/Murrum with ail lifts & leads, transporting to site, spreading, grading to	cum	100.00
5	Earthwork excavation for foundation of buildings, water cum supply, sanitary lines and electrical conduits either in pits or in trenches1.5m and above in width, in	cum	300.00
6	Extra for additional lift of 1.5m. or part thereof for excavation In loose / soft or hard rock including cost of materials, labour complete as per specifications, as per Engineer	cum	150.00
7	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier underand around the column pits,	Sqm	100.00
8	Providing pressure grouting for construction joints with cement grout point mixed with plasticised expanding grout admixture at 225 grams/bag of cement conforming	Point	1000.00
9	Providing and Filling in foundation with granite / trap cum broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including	cum	45.00
10	Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates	cum	29.88
11	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms	Cum	31.27
12	Providing and constructing granite / trap / basalt size stone masoniy in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms	Cum	9.90
13	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse	Cum	52.69
14	Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by	Cum	150.00

Scanned with CamScanner

n No	Description of work	Unit	Qty
15	Earthwork excavation in all soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by ramming	cum	67.32
16	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal coarse	cum	37.08
17	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse	Sqm	7.50
18	Providing RCC loft (atta) 7.5cms thick with cement concrete design sqm mix M20 using clean granite or trap jeiiy of 20mm and down size with necessary	Sqm	13.43
19	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded cum granite metal coarse aggregates @	cum	2.73
20	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including	Sqm	27.28
21	Providing and removing shoring and strutting for protecting the sides of foundation trenches, wherever required, including cost of all materials and labour complete as	Sqm	107.25
22	Providing and removing centering, shuttering, strutting, Sqm. propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost	Sqm	107.98
23	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs, landings, balconies and likes, thickness upto	Sqm	136.86
24	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per	Sqm	9.59
25	Providing and removing centering, shuttering, strutting, Sqm propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever	Sqm	144.73
26	Providing and removing centering, shuttering, strutting, Sqm propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as	Sqm	10.82
27	Providing and removing centering, shuttering, strutting, gqm propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including	Sqm	7.56
28	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Tonne	12.34

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

Scanned with CamScanner